

EROSION AND SEDIMENT CONTROL NOTES:

- 1. ALL BASE ESC MEASURES (INLET PROTECTION, PERIMETER SEDIMENT CONTROL, TREE PROTECTION, GRAVEL CONSTRUCTION ENTRANCES, ETC.) MUST BE IN PLACE, FUNCTIONAL, AND APPROVED IN AN INITIAL INSPECTION, PRIOR TO COMMENCEMENT OF CONSTRUCTION ACTIVITIES.
- 2. LONG TERM SLOPE STABILIZATION MEASURES SHALL INCLUDE THE ESTABLISHMENT OF PERMANENT VEGETATIVE COVER VIA SEEDING.
- 3. TEMPORARY SLOPE STABILIZATION MEASURES SHALL INCLUDE: COVERING EXPOSED SOIL WITH PLASTIC SHEETING, STRAW MULCHING, WOOD CHIPS, OR OTHER APPROVED MEASURES.
- 4. STOCKPILED SOIL OR STRIPPINGS SHALL BE PLACED IN A STABLE LOCATION AND CONFIGURATION. DURING "WET WEATHER" PERIODS, STOCKPILES SHALL BE COVERED WITH PLASTIC SHEETING OR STRAW MULCH. SILT FENCE IS REQUIRED AROUND THE PERIMETER OF THE STOCKPILE.
- 5. EXPOSED CUT OR FILL AREAS SHALL BE STABILIZED THROUGH THE USE OF TEMPORARY MULCHING, EROSION CONTROL BLANKETS OR MATS, MID-SLOPE SEDIMENT FENCES OR WATTLES, OR OTHER APPROVED MEASURES. SLOPES EXCEEDING 25% MAY REQUIRE ADDITIONAL EROSION CONTROL MEASURES.
- 6. AREAS SUBJECT TO WIND EROSION SHALL USE APPROPRIATE DUST CONTROL MEASURES INCLUDING THE APPLICATION OF A FINE SPRAY OF WATER, PLASTIC SHEETING, STRAW MULCHING, OR OTHER
- 7. CONSTRUCTION ENTRANCES SHALL BE INSTALLED AT THE BEGINNING OF CONSTRUCTION AND MAINTAINED FOR THE DURATION OF THE PROJECT. ADDITIONAL MEASURES INCLUDING, BUT NOT LIMITED TO, TIRE WASHES, STREET SWEEPING, AND VACUUMING MAY BE BE REQUIRED TO INSURE THAT ALL PAVED AREAS ARE KEPT CLEAN FOR THE DURATION OF THE PROJECT.
- 8. ACTIVE INLETS TO STORM WATER SYSTEMS SHALL BE PROTECTED THROUGH THE USE OF APPROVED INLET PROTECTION MEASURES. ALL INLET PROTECTION MEASURES ARE TO BE REGULARLY INSPECTED AND MAINTAINED AS NEFFOR
- 9. SATURATED MATERIALS THAT ARE HAULED OFF- SITE MUST BE TRANSPORTED IN WATER- TIGHT TRUCKS TO ELIMINATE SPILLAGE OF SEDIMENT AND SEDIMENT- LADEN WATER.
- 10. USE BMPs SUCH AS BIO- BAG SEDIMENT BARRIER AND INLET PROTECTION TO PREVENT RUN- OFF FROM REACHING DISCHARGE POINTS.
- 11. LONG TERM SLOPE STABILIZATION MEASURES SHALL BE IN PLACE OVER ALL EXPOSED SOILS BY OCTOBER 1.

EROSION AND SEDIMENT CONTROL PHASING:

- PHASE 1 PRE- CONSTRUCTION

 1. INSTALL TREE PROTECTION FENCING
 2. INSTALL SEDIMENT CONTROL FENCING
 3. INSTALL CONSTRUCTION ENTRANCES
 4. INSTALL CHECK DAMS
 5. INSTALL PERIMETER FIBER ROLLS/WATTLES

PHASE 2 - POST- CONSTRUCTION

1. INSTALL FIBER ROLLS/WATTLES THROUGH SITE INTERIOR AS INDICATED ON PLANS


Harborton Reliability Project






Construction Management Plan Details I Sheet 24 of 26

11/4/202






Harborton Reliability Project





Construction Management Plan Details II Sheet 25 of 26

L225



Harborton Reliability Project





Construction Management Plan Details III Sheet 26 of 26

L226

O